BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Development of roads and drains at Maruthinagara 4th main and cross roads Basaveshwara nagar and Shivanahalli surrounding areas in ward no -01 of yelehanka Division (Package No-7)
2	Sanctioned Estimate No. And Date	—
3	Name of the Contractor	Sri K B Alankar
4	Time Stipulated for Completion of work	6 Months
5	Date of Commencement	24/12/2020
6	Date of Completion:	12/08/2021.
7	Measurment Recorded	
	M.B No	1156
	Page No	115551 To 115556
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri:- Rajasekantho Malli
	2) Asst. Engineer	Sri:- Mallinath. Mattapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
3924950 8/-	3924531 9/-	-	4189/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division.